

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

ACB/550/CR2/000001
dt 16/11/17
Date.....2017

No. First & Final Bill

Division: BBMP, Dasarahalli

Sub-Division: BBMP, Shettyhalli

Bill Received No.

Dated

Divisional

Cash Book Voucher No..... Dated.....

Schedule Docket No.

Head of Account: P-3089

Work Code: 013-16-000033

Est. Cost: 50.00 Lakhs D.R.No.:

Name of Work (as per sanctioned estimate: **Improvements and Asphaltting to Main and Cross Roads in Mathrushree Layout & other roads in Ward No. 13 in Shettyhalli Sub Division.**

Name of Contractor and Full Address: **Sri.B.T. Ravi Kumar, Contractor, # 129, 3rd Main Road, HVR Layout, Magadi Main Road, Bangalore - 560 079.**

Reference to Agreement No. EE/DD/BBMP/ WO/125/2016-17

Date: 21.02.2017

Certified that the measurements were taken by me on 24/10/2017 and recorded of Pages 6011 to 6014 of measurement Book No. 60217-18 and that the work is satisfactorily executed.

B.T. Ravi Kumar
Contractor

Certified that the measurement were taken by me on 24/10/2017 and found correct. The work is satisfactorily executed.

Officer-in-charge of work

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.....
- 3) " Balance
- 4) Deduct Payment:
 - a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount
 - adjusted towards cash advance recovery of
 - b. Payments } cost store or other material supplied.
 - Now made } recovery of amount creditable to this/other work
 - Amount paid on this bill Cheque / Cash.
- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No.....dated.....less adjustments.
- 7) Net amount due to or from Contractor unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within.
- 9) Value of Government materials supplied.

Total amount adjusted -

B.T. Ravi Kumar
Contractor's Signature

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

B.T. Ravi Kumar
P-3089

Audited and admitted for Rs. 415707

Passed by Cheque No. 4012625

139082

Executive Engineer

by adjustment

A. Shanthi

Accounts Superintendent

Exe. Engineer

Sl. No	Previous Measurement	Present Measurement	Total Up to Date	Remarks			
Qty.	Cost	Qty.	Rate P.	Amount	Qty	Cost	
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications etc., complete and as per the directions of the Engineer-in-charge of the work.	387.18	70.10	27143.00	387.18	27143.00	
2	Providing and laying in position plain cement concrete of mix M10 with OPC cement @ 220 kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ plinth, including cost of all materials, labour, HOM of machinery, curing etc., complete and as per the directions of the Engineer-in-charge of the work.	64.53	4332.97	279607.00	64.53	279607.00	
3	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, concrete laid in cum with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisizer @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, etc., complete and as per the directions of the Engineer-in-charge of the work.	254.07	5128.26	1302936.00	254.07	1302936.00	
4	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery etc., complete and as per the directions of the Engineer-in-charge of the work.	154.87	5775.85	894476.00	154.87	894476.00	
5	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached plasters, buttresses, plinth and string courses cost of all materials, labour etc., complete and as per the directions of the Engineer-in-charge of the work.	2007.60	253.78	509482.00	2007.60	509482.00	
6	Supplying & laying reinforced cement precast slabs of mix CC 1:1.5:3 using 20 mm and down size graded granite metal using HYSD 10 mm dia steel @ 100 mm c/c both ways etc., complete and as per the directions of the Engineer-in-charge of the work.	95.58	1348.80	128918.00	95.58	128918.00	
7	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications etc., complete and as per the directions of the Engineer-in-charge of the work.	94.32	40.97	3864.00	94.32	3864.00	
8	Providing, laying spreading and compacting graded stones aggregate to wet mix macadam specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying, in uniform layers with paver in sub base course on well prepared surface and compacting with vibratory roller to achieve the desired density etc., complete and as per the directions of the Engineer-in-charge of the work.	78.60	1444.87	113567.00	78.60	113567.00	
9	Providing and applying primer coat with S.S bitumen emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means etc., complete and as per the directions of the Engineer-in-charge of the work.	314.40	27.31	8587.00	314.40	8587.00	
10	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machines etc., complete and as per the directions of the Engineer-in-charge of the work.	2407.70	2.73	6576.00	2407.70	6576.00	
11	Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding clearing of road surface) including cost of all materials, labour, HOM of machines etc., complete and as per the directions of the Engineer-in-charge of the work.	2407.70	12.75	30689.00	2407.70	30689.00	
12	Providing and laying bituminous concrete 30-40mm thickness hot mix plant producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 5.4 to 5.6% of mix and filler, transporting the hot mix to work site, laying with hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specification clause No. 500.9 complete in all respects with using 40 / 60 TPH capacity with Senspr Paver Gr-II with 6% VG - 30 bitumen etc., complete and as per the directions of the Engineer-in-charge of the work.	96.31	8329.62	802225.00	96.31	802225.00	
13	Carriage of mixed materials 10 kms etc., complete and as per the directions of the Engineer-in-charge of the work.	174.91	66.23	11585.00	174.91	11585.00	
14	Disposal of debris to the final place of disposal with all lead and lift to lead of 0 to 2 kms distance by using private vehicle this includes the cost to loading and unloading charges etc., complete and as per the directions of the Engineer-in-charge of the work.	481.50	66.57	32054.00	481.50	32054.00	
	Total			4151709.00		4151709.00	

Certificate:

1. The above work done satisfactory and no materials issued from departmentally.

[Signature]

ಇದರಲ್ಲಿ ಉಳಿಸಲ್ಪಟ್ಟಿರುವ
ಮಾತೃಕೆಯನ್ನು, ಮಾರ್ಚ್ ೨೦೨೨
ರಲ್ಲಿ ಅಧಿಕಾರಿಗಳಿಗೆ ಒದಗಿಸುವ
ವಿಷಯವಾಗಿ, ದೃಢೀಕರಿಸಿದೆ.

೨೦೨೨/೦೩/೨೭